ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ.

ವಿಷಯ:– Construction of Samudaya Bhavana near Veeranjaneya Temple in Someshwara Ward No:03 of Yelahanka Satellite Town Sub Division ಎಂಬ ಕಾಮಗಾರಿಗೆ ಇ.ಓ.ಟಿ ಮಂಜೂರಾತಿ ನೀಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ:–1) ಕಾಮಗಾರಿ ಆದೇಶ ಸಂ: BBMP/EE/YNK.D/EPMT-12/W.O/ 122/2022-23, dt:17/02/2023

2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ಪತ್ರದ ದಿ:

*****

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗದ ವಾರ್ಡ್ ನಂ:03, ಸೋಮೇಶ್ವರ ವಾರ್ಡ್ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ Construction of Samudaya Bhavana near Veeranjaneya Temple in Someshwara Ward No:03 of Yelahanka Satellite Town Sub Division ಎಂಬ ಕಾಮಗಾರಿಯು ರೂ.40.00 ಲಕ್ಷಗಳಿಗೆ ಮಂಜೂರಾಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಉಲ್ಲೇಖದಂತೆ Sri.Kishore Kumar (V.K.Infrastructure) 1ನೇ ದರ್ಜೆ ಗುತ್ತಿಗೆದಾರರಿಗೆ ದಿನಾಂಕ:17/02/2023 ರಂದು ಕಾರ್ಯಾದೇಶವನ್ನು ನೀಡಿರುತ್ತಾರೆ. ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವ ಸಮಯದಲ್ಲಿ ಹಳೇ ಕಟ್ಟಡವನ್ನು ಡೆಮಾಲಿಶನ್ ಮಾಡಲು ದೇವಸ್ಥಾನದ ಟ್ರಸ್ಟ್ ರವರು ಮೀಟಿಂಗ್ ಮಾಡಿ ನಿರ್ವಹಿಸಲು ಸ್ವಲ್ಪ ಸಮಯ ವಿಳಂಭವಾಗಿರುವುದರಿಂದ ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಲು ನಿಧಾನವಾಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿಗಧಿತ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.

ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಗೆ **180 ದಿನಗಳ** ಕಾಲಾವಕಾಶವನ್ನು ಕಾರ್ಯಾದೇಶದಲ್ಲಿ ನಿಗಧಿಪಡಿಸಲಾಗಿತ್ತು. ಆದರೆ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ದಿನಾಂಕ: 26/10/2023 ರಂದು ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದ್ದು, ಒಟ್ಟು 70 ದಿನಗಳ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆಯನ್ನು ದಂಡ ವಿಧಿಸಿ / ವಿಧಿಸದೆ ಮಂಜೂರಾತಿಗಾಗಿ ಕೋರಿ ಕಡತವನ್ನು ಮುಂದಿನ ಆದೇಶಕ್ಕೆ ಮಂಡಿಸಿದೆ.

ಸ.ಅ
ವಾರ್ಡ್ ನಂ:03

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು–64.

Executive Engineer (YNT)

ಪು.ತಿ.ನೋ

EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Samudaya Bhavana near Veeranjaneya Temple in Someshwara Ward No:03 of Yelahanka Satellite Town Sub Division
2	Amount of work portion	—
3	Estimated Cost Rs. in lakhs	Rs.40.00
4	Name of Contractor	Sri Kishore Kumar (V K Infrastructure)
5	Agreement no	EE/YNK/EPMT-12/AG/118/2022-23, dt:15/02/2023
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-12/W.O/122/2022-23, dt:17/02/2023
7	Time limit orriginally fixed for completion	180 days
8	Date of application by the contractor for granting time extenstion	
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	— No —
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	50%.
12	Work carried out during 1st extension	—
13	Work carries out during 2nd extension	—

14	Work carries out during 3rd extension	—
15	Time now applied for	70 days
16	Date of recommanding time 2nd extension	—
17	Date of recommanding time 3rd extension	—
18	Weather the original application of the contractor is enclosed	yes
19	Balance of remaining work	50%.
20	Probable time required for completion of remaining work	70 days
21	Cost work charged establishment charged on the work after the expairy original period	—
22	Weather notice as per clause of contract has been issued	—
23	Remarks of the AEE and the daily rate of penalty proposed	—
24	Remarks of the EE and the daily rate of penalty proposed	@ 50/- penalty may be imposed

Assistant Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106